The following hot water coils shall be provided with 3-way hot water heating valves:

First Floor
- Room HAC 110, HC-7, 1.3 GPM
- Room HAC 174, HC-1, 0.5 GPM
- Room HAC 123, HC-2, 0.5 GPM
- Room HAC 111, HC-2, 0.5 GPM
- Room HAC 138, HC-2, 0.5 GPM
- Room 1010, HC-6, 1.3 GPM

All other heating coil valves to be 2-way.

END OF MAIN DRIP FROM STERILIZER HPS, TYPICAL [2]

KEYED NOTES

1. WALL MOUNTED THERMOSTAT FOR CONTROL OF HEATING COIL SERVING THIS ROOM, TYPICAL.
2. 3/4" HPC PIPE FROM STERILIZER ON LEVEL 2.
3. REFER TO SCHEDULES FOR BRANCH PIPE RUNOUT SIZES TO COILS AND TERMINAL UNITS, TYPICAL.

GENERAL NOTES:

A. KEYED NOTES ENDING WITH "TYPICAL" APPLY TO ALL SIMILAR CONDITIONS IN THE SYSTEM, EVEN THOSE THAT DON'T HAVE THE KEYED NOTE POINTING SPECIFICALLY TO THEM.

B. PROVIDE ISOLATING VALVES FOR ALL BRANCH LINES SERVING TWO OR MORE COILS.

Date	Revisions
2/8/95	1 RESIZED HOT WATER HEATING PIPE SIZES AND ROUTING

REVISION NOTES:

1 RESIZED HOT WATER HEATING PIPE AS REQUIRED.

2 REROUTED HOT WATER HEATING PIPE AS REQUIRED.

RECORD DRAWINGS DATE 10-22-93

These record drawings have been prepared, in part, on the basis of information compiled and furnished by others. The Engineer will not be responsible for any errors or omissions which have been incorporated into this document as a result.

STAGGS & FISHER CONSULTING ENGINEERS, INC.

FIRST LEVEL PIPING PLAN

SCALE: 1/8" = 1'-0"

KEY PLAN

ALBERT B. CHANDLER MEDICAL CENTER UNIVERSITY OF KENTUCKY HOSPITAL EXPANSION & RENOVATION

OMNI/CMW Joint Venture Architects
In Association with Hellmuth, Obata, & Kassabaum

Omni Architects — 2365 Harrodsburg Road, Lexington, KY 40504, Ph 606 223 3645
Cincinnati Miller-Woodford — 326 S. Broadway, Lexington, KY 40508, Ph 606 254 6623

Hellmuth, Obata, & Kassabaum, Inc.
M-E-P Engineering
100 North Broadway, St. Louis, Mo. 63102 Ph 314-421-2800

First Level Piping Plan

HOSPITAL EXPANSION & RENOVATION
A. B. CHANDLER MEDICAL CENTER
PROJECT NO. 304.1

University of Kentucky
Design & Construction
Approval

Director

Date 11/8
Drawn by JE
Check by
Revisions

M-14

HOSPITAL ADDITION

M-14	
1-BP	1-BP
M-14	M-14
1-GRID	1-GRID